

Rustic Hills Road Improvement Project

Summers Construction

Rustic Hills Review Date: 13-Jul-23

Phase 1

Brady Road: Sta 46+47 – 72+00

- Project Schedule Dates: 26-Jun-23 to 11-Aug-23
- 3-Week Update: 06/28/23 to 08/10/23
 - Waterline: 0+00 to 16+00 06/28/23 to 08/10/23
 - Storm: 46+00 to 72+00 07/21/23 to 08/01/23
 - Grading: 46+00 to 72+00 07/05/23 to 07/10/23

Prong Horn Lane: Sta 97+85 – 92+00

- Project Schedule Dates: 14-Aug-23 to 25-Aug-23
- 3-Week Update: 06/26/23 to 07/17/23
 - Storm Prong Horn Lane: 06/26/23 to 07/06/23
 - Grading Prong Horn Lane: 07/11/23 to 07/17/23

Payton Circle: Sta 189+00 – 243+00

- Project Schedule Dates: 28-Aug-23 to 12-Oct-23
- 3-Week Update: 07/07/23 to 08/11/23
 - Clear & Grub: 07/07/23 to 07/10/23
 - Storm: 07/07/23 to 07/13/23
 - Grading: 07/13/23 to 08/11/23

Phase 2

Broken Circle Note: (Stations listed on the project schedule are not correct)

- Project Schedule Dates: 13-Oct-23 to 23-Oct-23
- 3-Week Update: 07/12/23 to 08/08/23
 - Storm: 07/14/23 to 07/19/23
 - Grading: 08/03/23 to 08/08/23

Lazy R Lane Sta 156+00 – 163+00

- Project Schedule Dates: 23-Oct -23 to 30-Oct-23
- 3-Week Update:

Bent Bar Sta 98+00 – 107+00

- Project Schedule Dates: 18-Mar-24 to 19-Mar-24
- 3-Week Update:

Phase 3

Half Moon Drive Sta 99+50 -131+00

- Project Schedule Dates: 20-Mar-24 to 26-Apr-24
- 3-Week Update:

Rocking R Sta 133+00- 154+50

- Project Schedule Dates: 24-Apr-24 to 2-May-24
- 3-Week Update:

Brady Place Sta 36+50 – 72+00

- Project Schedule Dates: 03-May-24 to 03-May-24
- 3-Week Update:

Closeout

- **Pre-Final Inspection:** **06-May-24 to 17-May-24**
- **Punchlist:** **20-May-24 to 02-Jul-24**
- **Final Inspection:** **03-Jul-24 to 10-Jul-24**
- **Contract Completion Date:** **03/30/2025**